


## Radiation Survey and Shielding Certificate

Hospital/ king Fahd	Department: X-RAY
Health Sector:	Room Number: MALE
Date: 14 / 5 / 2019	Room Location: OPD

Tested Machine					
Brand	Kind	Maximum kVp	Year of Manufacturing	Tube Housing	
GE	GANRAL	150	10/2011	Model DISCOVERY DIGITAL656	S/N .....

Survey Meter			
Survey Meter Type	S/N	Calibration Date	Warranty End
VICTREEN	6072	30/8/2018	30/8/2019

Factors			
KVP	MAS	MA	WORKLOAD
75	12.50	320	550



Results								
No	Location (Survey Point)	Dose Rate (μSv/h)			Average (μSv/h)	Occupancy Factor	Effective Dose μSv Week	Remarks
		X1	X2	X3				
1	Control panel	0.12	0.25	0.18	0.18	1.00	0.01	Pass
2	Door(1)	0.70	0.65	0.43	0.59	1.00	0.01	Pass
3	slidedoor	0.05	0.06	0.03	0.04	1.00	0.001	Pass

Done By	Turkey alsaedi	Signature
Checked BY	Name abdullmunam alofi	Signature

The effective dose per a week should not exceed the 0.1 mSv for controlled areas and 0.02 mSv for uncontrolled areas [NCRP, 147]

Dose Accumulated (μSv/week) = Work load (mA·min)/week \* Dose (μSv/h)

60 mA






السلطة الصحية بمنطقة المدينة المنورة  
السلطة العامة  
إدارة صحة البيئة والصحة المهنية  
قسم الصحة المهنية

## Radiation Survey and Shielding Certificate

Hospital/ king Fahd	Department: X-RAY
Health Sector:	Room Number: Female
Date: 14 / 5 / 2019	Room Location: OPD

Tested Machine					
Brand	Kind	Maximum kVp	Year of Manufacturing	Tube Housing	
				Model	S/N
GE	GANRAL	150	10/2011	ALO1CII	3893
Survey Meter					
Survey MeterType		S/N		Calibration Date	Warranty End
VICTREEN		6072		30/8/2018	30/8/2019
Factors					
KVP		MAS		MA	WORKLOAD
70		4		225	550



Results								
No	Location (Survey Point)	Dose Rate ( $\mu$ Sv/h)			Average ( $\mu$ Sv/h)	Occupancy Factor	Effective Dose( $\mu$ Sv/Week)	Remarks
		X1	X2	X3				
1	Control panel	0.16	0.25	0.20	0.20	1.00	0.01	Pass
2	Door1	0.46	0.28	0.30	0.34	1.00	0.01	Pass
7	wall	0.06	0.05	0.04	0.05	1.00	0.002	Pass

Radiation Protection Officers in Public Health		
Done By	Name Turkey alsadi	Signature
Checked BY	Name abdullmunam aloti	Signature

The effective dose per a week should not exceed the 0.1 mSv for controlled areas and 0.02 mSv for uncontrolled areas [ICRP, 14].  
Dose Accumulated ( $\mu$ Sv/week) = Work load (mA-min)/week \* Dose ( $\mu$ Sv/h)  
60 mA



## Radiation Survey and Shielding Certificate


Hospital: King Fahd  
Health Sector:

Department: X-RAY  
Room Number: MAMMO

Date: 14 5 2019

Room Location: X-ray department

Tested Machine					
Brand	Kind	Maximum kVp	Year of Manufacturing	Model	Tube Housing S/N
HOLOGIC	MAMMO			SELENIC DIMENSIONS	81401132055
Survey Meter					
Survey MeterType		S/N	Calibration Date		Warranty End
VICTREEN		6072	30/8/2018		30/8/2019
Factors					
KVP	MAS		MA	WORKLOAD	
28	05		100	550	
Room Design					



Results								
No	Location (Survey Point)	Dose Rate ( $\mu\text{Sv/h}$ )			Average ( $\mu\text{Sv/h}$ )	Occupancy Factor	Effective Dose( $\mu\text{Sv/Week}$ )	Remarks
		X1	X2	X3				
1	Control panel	0.33	0.36	0.21	0.30	1.00	0.03	Pass
2	Door1	0.07	0.06	0.07	0.6	1.00	0.01	Pass
3	Wall(1)	0.04	0.06	0.04	0.04	1.00	0.004	Pass
4	Wall(2)	0.05	0.06	0.05	0.05	1.00	0.01	pass

### Radiation Protection Officers in Public Health

Done By	Name Turkey alsaedi	Signature
Checked BY	Name abdullmunam ali	Signature

The effective dose per a week should not exceed the 0.1 mSv for controlled areas and 0.02 mSv for uncontrolled areas

Dose Accumulated ( $\mu\text{Sv/week}$ ) = Work load (m A-min/week) \* Dose ( $\mu\text{Sv/h}$ )

60 min



## Radiation Survey and Shielding Certificate


Hospital/ king Fahd	Department: X-RAY
Health Sector:	Room Number: SUITE UP
Date: 14 / 5 / 2019	Room Location: x-ray department

Tested Machine					
Brand	Kind	Maximum kVp	Year of Manufacturing	Tube Housing	
Siemens	Angio			Model Artiszee	S/N 153300

Survey Meter			
Survey Meter Type	S/N	Calibration Date	Warranty End
VICTREEN	6072	30/8/2018	30/8/2019

Factors			
KVP	MAS	MA	WORKLOAD
0.07		320	1300

Room Design	
-------------	--



Results								
No	Location (Survey Point)	Dose Rate ( $\mu\text{Sv/h}$ )			Average ( $\mu\text{Sv/h}$ )	Occupancy Factor	Effective Dose, $\mu\text{Sv/Week}$	Remarks
		X1	X2	X3				
1	Control panel	0.07	0.08	0.07	0.07	1.00	0.01	Pass
2	Door1	0.14	0.11	0.11	0.33	1.00	0.02	Pass
7	Door3	0.09	0.07	0.08	0.08	1.00	0.01	Pass

Radiation Protection Officers in Public Health		
Done By	Name Turkey absadi	Signature
Checked BY	Name abdullmunam alofi	Signature

The effective dose per a week should not exceed the 0.1 mSv for controlled areas and 0.02 mSv for uncontrolled areas [ICRP, 14]  
 Dose Accumulated ( $\mu\text{Sv/week}$ ) = Work load (mA-min)/week \* Dose ( $\mu\text{Sv/h}$ )  
 60 mA



## Radiation Survey and Shielding Certificate


Hospital: King Fahd  
Health Sector:

Department: X-RAY  
Room Number: 6

Date: 14 / 5 / 2019

Room Location: X-ray department

Tested Machine						
Brand	Kind	Maximum kVp	Year of Manufacturing	Model	Tube Housing	S/N
SIEMENS	GANRAL	150	2012	07042018		1595
Survey Meter						
Survey MeterType		S/N		Calibration Date	Warranty End	
VICTREEN		6072		30/8/2018	30/8/2019	
Factors						
KVP		MAS		MA	WORKLOAD	
81		40		320	550	
Room Design						



Results								
No	Location (Survey Point)	Dose Rate (µSv/h)			Average (µSv/h)	Occupancy Factor	Effective Dose(µSv/ Week)	Remarks
		X1	X2	X3				
1	Control panel	0.12	0.18	0.19	0.16	1.00	0.004	Pass
2	Door1	0.12	0.19	0.18	0.16	1.00	0.004	Pass
7	SLIDE DOOR	0.05	0.05	0.06	0.05	1.00	0.001	Pass

### Radiation Protection Officers in Public Health

Done By	Name Turkey alsadi	Signature
Checked By	Name abdullmunam ali	Signature

The effective dose per a week should not exceed the 0.1 mSv for controlled areas and 0.02 mSv for uncontrolled areas [NCRP, 14].


Dose Accumulated ( $\mu\text{Sv/week}$ ) = Work load (mA-min/week) \* Dose ( $\mu\text{Sv/h}$ )  
60 \* mV



## Radiation Survey and Shielding Certificate

Hospital: king Fahd  
Health Sector: Department: X-RAY  
Room Number: 5  
Date: 14 / 5 / 2019 Room Location: x-ray department


Tested Machine						
Brand	Kind	Maximum kVp	Year of Manufacturing	Model	Tube Housing	S/N
Care stream	GANRAL	150	5/2017	DRd-60		H89653
Survey Meter						
Survey MeterType		S/N	Calibration Date		Warranty End	
VICTREEN		6072	30/8/2018		30/8/2019	
Factors						
KVP		MAS	MA		WORKLOAD	
110		40	560		550	
Room Design						



Results								
No	Location (Survey Point)	Dose Rate ( $\mu\text{Sv/h}$ )			Average ( $\mu\text{Sv/h}$ )	Occupancy Factor	Effective Dose ( $\mu\text{Sv/Week}$ )	Remarks
		X1	X2	X3				
1	Control panel	0.08	0.09	0.10	0.09	1.00	0.001	Pass
2	Door(1)	0.47	0.16	0.12	0.25	1.00	0.004	Pass
7	Door(2)	0.80	0.86	0.60	0.75	1.00	0.01	Pass

Radiation Protection Officers in Public Health		
Done By	Name Turkey alsaedi	Signature
Checked BY	Name abdullmunam alofi	Signature

The effective dose per a week should not exceed the 0.1 mSv for controlled areas and 0.02 mSv for uncontrolled areas (NCRP, 14)  
Dose Accumulated ( $\mu\text{Sv/week}$ ) = Work load (mA · min/week) \* Dose ( $\mu\text{Sv/h}$ )  
60 \* mA







الشرق الصحية بمنطقة المدينة المنورة  
المملكة العربية السعودية  
إدارة صحة البيئة والصحة المهنية  
قسم الصحة المهنية


## Radiation Survey and Shielding Certificate

Hospital/ king Fahd	Department: X-RAY
Health Sector:	Room Number: 3
Date: 14 / 5 / 2019	Room Location: x-ray department

Tested Machine					
Brand	Kind	Maximum kVp	Year of Manufacturing	Tube Housing	
KODAK	GANRAL	150	9/2008	Model DR7500	S/N H79203

Survey Meter			
Survey Meter Type	S/N	Calibration Date	Warranty End
VICTREEN	6072	30/8/2018	30/8/2019

Factors			
KVP	MAS	MA	WORKLOAD
110	40	320	550



Results								
No	Location (Survey Point)	Dose Rate ( $\mu\text{Sv/h}$ )			Average ( $\mu\text{Sv/h}$ )	Occupancy Factor	Effective Dose $\mu\text{Sv/Week}$	Remarks
		X1	X2	X3				
1	Control panel	0.60	0.49	0.20	0.43	1.00	0.01	Pass
2	Door	0.12	0.15	0.18	0.33	1.00	0.01	Pass
7	wall	0.04	0.05	0.04	0.04	1.00	0.001	Pass

Radiation Protection Officers in Public Health			
Done By	Name: Turkey alsadi	Signature:	
Checked BY	Name: abdulmunaim alofi	Signature:	

The effective dose per a week should not exceed the 0.1 mSv for controlled areas and 0.02 mSv for uncontrolled areas (INCRP, 1471)  
Dose Accumulated ( $\mu\text{Sv/week}$ ) = Work load (mA-min/week) \* Dose ( $\mu\text{Sv/h}$ )  
60 mA






## Radiation Survey and Shielding Certificate

Hospital/ king Fahd	Department: X-RAY
Health Sector:	Room Number: FLUOROSCOPY
Date: 14 / 5 / 2019	Room Location: x-ray department

Tested Machine					
Brand	Kind	Maximum kVp	Year of Manufacturing	Tube Housing Model	S/N
SIEMENS	FLUOROSCOPY			DRF	3203

Survey Meter			
Survey Meter Type	S/N	Calibration Date	Warranty End
VICTREEN	6072	30/8/2018	30/8/2019

Factors			
KVP	MAS	MA	WORKLOAD
73	0.5	250	260



Results								
No	Location (Survey Point)	Dose Rate ( $\mu\text{Sv/h}$ )			Average ( $\mu\text{Sv/h}$ )	Occupancy Factor	Effective Dose ( $\mu\text{Sv/Week}$ )	Remarks
		X1	X2	X3				
1	Control panel	0.17	0.21	0.20	0.19	1.00	0.003	Pass
2	Door1	0.18	0.19	0.20	0.19	1.00	0.003	Pass
3	Door2	0.12	0.12	0.20	0.14	1.00	0.002	Pass

Radiation Protection Officers in Public Health		
Done By	Turkey alsaedi	Signature
Checked BY	Name abdullmunam aloti	Signature

The effective dose per a week should not exceed the 0.1 mSv for controlled areas and 0.02 mSv for uncontrolled areas (ICRP, 14)  
 Dose Accumulated ( $\mu\text{Sv/week}$ ) = Work load (mA-min)/week \* Dose ( $\mu\text{Sv/h}$ )

60\*mA








تسود الصحية بمنطقة المدينة المنورة  
المدينة المنورة  
وزارة الصحة  
قسم الصحة المهنية

## Radiation Survey and Shielding Certificate

Hospital/ king Fahd	Department: X-RAY
Health Sector:	Room Number: CT (2)
Date: 14 / 5 /2019	Room Location: x-ray department

Tested Machine				Tube Housing	
Brand	Kind	Maximum kVp	Year of Manufacturing	Model	S/N
GE	CT			BRIGHT SPEED	107CTO4
Survey Meter				Calibration Date	Warranty End
Survey Meter Type		S/N		30/8/2018	30/8/2019
VICTREEN		6072			
Factors				MA	WORKLOAD
KVP		MAS		350	28000
120					



Results								
No	Location (Survey Point)	Dose Rate ( $\mu\text{Sv/h}$ )			Average ( $\mu\text{Sv/h}$ )	Occupancy Factor	Effective Dose $\mu\text{Sv/Week}$	Remarks
		X1	X2	X3				
1	Control panel	0.17	0.14	0.27	0.19	1.00	0.3	Pass
2	Door1	8	7	5	6.6	1.00	8.8	Pass
3	Door2	4	3.50	3	3.5	1.00	4.7	Pass
5	wall	0.14	0.11	0.13	0.12	1.00	0.16	Pass

Radiation Protection Officers in Public Health		
Done By	Name: Turkey alsaedi	Signature:
Checked BY	Name: abdullmunaim alofi	Signature:

The effective dose per a week should not exceed the 0.1 mSv for controlled areas and 0.02 mSv for uncontrolled areas [NCRP, 147].

Dose Accumulated ( $\mu\text{Sv/week}$ ) = Work load (mA-min)/week \* Dose ( $\mu\text{Sv/h}$ )

60\*MA








الشرق الصحية بمنطقة المدينة المنورة  
الصحة العامة  
إدارة صحة البيئة والصحة المهنية  
قسم الصحة المهنية

## Radiation Survey and Shielding Certificate

Hospital/ king Fahd	Department: X-RAY
Health Sector:	Room Number: CT - ER
Date: 14 / 5 / 2019	Room Location: x-ray department

Tested Machine					
Brand	Kind	Maximum kVp	Year of Manufacturing	Tube Housing	
				Model	S/N
GE	CT Scan	.....	.....	CT750HD	1007CT05
Survey Meter					
Survey MeterType		S/N		Calibration Date	Warranty End
VICTREEN		6072		30/8/2018	30/8/2019
Factors					
KVP		MAS		MA	WORKLOAD
120				336	28000



Results								
No	Location (Survey Point)	Dose Rate ( $\mu\text{Sv/h}$ )			Average ( $\mu\text{Sv/h}$ )	Occupancy Factor	Effective Dose $\mu\text{Sv/Week}$	Remarks
		X1	X2	X3				
1	Control panel	1.12	1.28	1.40	1.3	1.00	1.8	Pass
2	Door1	3	4	3	3.3	1.00	4.6	Pass
3	Door2	4	6	5	5	1.00	6.9	Pass
4	Wall(1)	0.11	0.12	0.10	0.11	1.00	0.2	Pass

Radiation Protection Officers in Public Health		
Done By	Turkey alsaedi	Signature
Checked BY	Name: abdulmunaim alofi	Signature

The effective dose per a week should not exceed the 0.1 mSv for controlled areas and 0.02 mSv for uncontrolled areas (ICRP, 147).

$$\text{Dose Accumulated } (\mu\text{Sv/week}) = \frac{\text{Work load (mA} \cdot \text{min/week)} \cdot \text{Dose } (\mu\text{Sv/h})}{60 \cdot \text{mA}}$$

